## **EOY Update of FY 2023 Berkeley Public Works' Top Goals and Projects**

Red is a project that is stalled or behind schedule.
Yellow is a project at risk of stalling or being off schedule.
Green is on track and/or complete.

Committed to providing quality services to the Berkeley community with pride, courtesy, and excellence.

## Goals:

- 1. Reduce vacancy rate to <10%, incl. hire of Electric Mobility Coordinator, VZ Planner, and Adopt a Spot Specialist. CL
- 2. Achieve 98%+ days without worker-related injury. AB/DP
- 3. Provide 90%+ weekly scheduled litter encampment pickups, track tonnage, and multi-year DST contract with Gilman expansion. AB/JB
- 4. Reduce 2019 sidewalk backlog by 90% and average 3 years or less from date of entry to repair. RN/TS/SC
- 5. Referrals, budget referrals, and audit findings
  - a. start/continue progress on BerkDOT/fines/fees (FJ), fleet replacement (SO/JB/GE), Equitable Clean Streets (JB/JH), Cameras in ROW (AB/GM), Adopt a Spot (JB), Bright Streets (HM), Car Free Telegraph (FJ), Pedestrian Safety in Hills (FJ/HM), AB 43 (FJ/HM), 62nd/King improvements (FJ/HM), Dwight Traffic Calming (FJ/HM), Newbury/Ashby improvements (FJ/HM), new Hopkins improvements (FJ), e-bike City staff (JB/JS), AC Transit/Durant funding (GH), Adeline/BART Plaza (FJ/GH), and Public EV Fast Charging Hubs (DP/JS)
  - b. Close street mtce and funding (LG/JE), bond measure (LG/JE), Streetlight (AB/RB), EV charging at CY (EK), Civic Center Vision (EK), prior Hopkins improvements (FJ);
  - c. submit case closures by Dec to City Council (SC)
- 6. Convene SAMP Steering Committee, Program Team, and submit Annual Maintenance Plan. AB/JB
- 7. Propose to clients SLAs for internal service funds and complete assessment of right-sizing fleet. SO/JB/GE
- 8. 90% of service requests acknowledged-closed-converted-to-work-orders in NexGen, stand up AssetWorks, purchase 5 hybrids and 9 EVs, and electrify at least 3 building components from gas to electric. JB/GE+EK
- 9. 40% of PW capital projects' budget expended or encumbered. SO/MC
- 10. Increase survey responses by 5% (147 to 154); engagement by 6% (to 3.54); and satisfaction with equipment/tools and invoicing/contracting by 6% (to 3.58) and 10% (to 3.08), respectively. LG

## <u>Projects</u>

- 1. Traffic safety (FJ)
  - a. convene 2x Vision Zero Coordinating Committee (EA)
  - b. complete public drafts: Bike Plan update (EA), BeST update (FJ), and Transit First (GH)
  - c. support Caltrans/ACTC in planning for University/Ashby Interchanges and construction at Gilman Interchange (HM)
  - d. complete conceptual design of Telegraph south of Dwight (GH)
  - e. complete design of Parker-Addison bikeways (KJ), Dana Transit Lane pilot (EA), and Durant Transit quick build (GH); 65% design on Woolsey-Fulton bikeway (KJ)
  - f. bid MLK quick build (KJ) and non-Telegraph component of Southside project (KJ/EA); Woolsey/Eton traffic circle (KJ); RRFBs at Claremont/Eton+Claremont/Russell (HM)
  - g. secure \$1M in new grants (TPU)
- 2. Implement CIP (RN)
  - a. design restrooms at Univ/SP+Adeline/Alcatraz (EK/UG); Wildcat Cyn drainage (SM), Cyclic Sewer FY 23 (DA); Annual Paving FY23 +\$5M (WW), Hopkins Corridor (SM)
  - b. bid TC Garage Elevator renovation (EK/TC), FS 2/6 (EK/NC), Corp Yard B (Green)-H Buildings (EK/TC), SBSC (EK/NC), 1947 Center (EK), solar battery storage (EK/UG), Corp Yard EV charging (EK/UG);
  - c. plan 50% complete for watershed/storm/GI (RS), 5-year paving (WW); 100% for sewer (DA), Civic Center Preferred Concept (EK/UG), ADA Transition Self Evaluation (AB), Corp Yard Comprehensive Plan (EK/TC); and Streetlight Plan (AB/RB)
  - d. PGE begins construction on UUD #48 (AB/RN);
  - e. complete construction of FY 22 Annual Paving (SM), FY 22 Cyclic Sewer (DA), restroom in ROW on Telegraph (EK), Marin/Virginia/Spruce drain improvements (SM), Wildcat Cyn emergency slope repairs (SM)
- 3. Parking: replace 250 pay stations modems (DP) and develop parking strategy for City's BART-related development at stations (FH/GH).
- 4. Update Standard Details and Specifications, and complete small cell MLA. RN
- 5. Zero Waste: propose 5-year rate schedule; complete 25% of ZW Strategic Plan; continue AMCS design and Transfer Station replacement's environmental review; complete required clean stormwater improvements. AB/LJ/RN
- Adopt internal procedures on purchasing and contracting, train supervisors and administrative staff, track progress, and complete procure-to-pay review. SO/CL