

## Harold Way Project Notes Meeting 7-29-15

Berkeley Unified School District: Dave Kirwin  
City of Berkeley: Carol Johnson, Shannon Allen, Abe Leider (Rincon)

Great progress again - working toward BHS Project Impact Reduction Plan (BHS PIRP) as required conditions of approval.

<b>BUSD Main Concerns</b>	<b>Remedy Planned</b>
Truck Traffic (including street congestion, noise, and air quality)	All Streets adjacent to BHS off limits to project staging and vehicles
Pedestrian Safety	Applicant to provide flag persons at all intersections between campus and Shattuck, Minimally Allston & Kittredge, for time periods TBD before school, at lunch, and after school. Subject to seasonal change, summer school holidays, etc.
Demo & Construction Noise	"Quiet days", major test dates for STAR, COMMON CORE, CAHSEE, AP & IB, etc, shall be communicated and respected. Implementation and conditions, dates TBD and defined in PIRP.
Direct Communication of Parties, Public	<ol style="list-style-type: none"> <li>1. Will Identify Contact persons – Project developer/G.C., City Enforcement, and BUSD/BHS appointed staff contact.</li> <li>2. Project website (public) with calendar of daily construction activities planned and impacts. Updated minimally 2x/mo. Email blast to contact persons w/ each update. Other mandatory website content TBD, suggestions incl. construction cameras, links to documents such as project CTMP, Noise management plan &amp; contact person info, etc.</li> <li>3. Identified BUSD/BHS contact person or their designated staff representative shall be invited to attend any on-site construction meetings concerning Compliance Conditions relating to Environmental Mitigations, incl but not limited to those of Monitoring and Reporting Program.</li> </ol>
Compliance / consequence for non-compliance	TBD

Next Steps: BHS PIRP - Preliminary Conditions to be sent to D. Kirwin & T. White by Abe / Shannon between Aug 10 & 14.

BHS/BUSD response will be needed within 14 days of that. The August 27 ZAB meeting date is no longer a target for plan completion /acceptance.